

# Timeline: Northrop Grumman RW-21 Project Pipeline Installation - South Recharge Basins

Our New York State Department of Environmental Conservation-approved work began the week of June 8, 2020, along our South Recharge Basins.

We are installing a 24" diameter pipe starting at the west end of the South Recharge Basin (heading east as shown). Our team has been installing approximately 65 feet of pipeline per day and we are ahead of schedule.

- Mobilization: Week of June 8-completed June 12
- **Section 1: Completed June 23**
- **Section 2: Completed June 25**
- **Section 3: Completed June 29**
- **Section 4: Completed July 6**
- **Section 5: Completed July 10**
- **Section 6: Completed July 15**
- **Section 7: Completed July 21**
- **Section 8: Estimated completion July 23**

- **Section 9: Estimated completion July 29**
  - Restoration: Estimated completion August 7
- Our contractors will conduct their work from 7 a.m. to 3:30 p.m., Monday through Friday. Our goal is to complete our work as quickly as possible.

Visit [www.northropgrumman.com/bethpage](http://www.northropgrumman.com/bethpage) for overall project details.  
**Status as of 7/27/20**

