

## Memo

To: Bethpage Residents  
From: Edward Hannon, Project Director  
Date: Wednesday, October 27, 2021; 4:30 p.m.  
Subject: RW-21 Piping installation (October 28 and 29)  
S. Pershing Avenue closure (between Brenner Avenue and Stewart Avenue)  
William Street (dead end) conduit installation starts next week  
Central Avenue traffic controls to be installed on Monday (Seaman Avenue)

---

Northrop Grumman is providing this progress report to you on the installation of piping to support the RW-21 groundwater treatment system project. Our contractors continue to conduct road work on town-owned streets along the piping route.

We thank everyone on S. Pershing Avenue for moving their vehicles during work hours and we ask that everyone on the east side of William Street continue to avoid parking at the dead end while we install conduit over the next two weeks. That work will commence next week due to weather.

### **Our schedule through October 29 is as follows:**

**Thursday, October 28:** Our S. Pershing Avenue crew will continue trench excavation/shoring, pipe installation, and paving restoration. Work will be completed by 4:30 p.m.

**Friday, October 29:** Our S. Pershing Avenue crew will continue trench excavation/shoring and pipe installation. Work will be completed by 4:30 p.m.

**Central Avenue work (at Seaman Avenue):** We will begin the installation of traffic control signage on Central Avenue and the surrounding streets starting Monday, November 1. We will conduct utility locate (utility verification) work at Seaman Avenue November 2-5 and will have intermittent lane closures as we move through the work zone. We anticipate asphalt cutting to begin November 11 (with intermittent lane closures). We expect to begin trenching on November 12 (to expose the existing piping connections at the Seaman Avenue and N. Herman intersections). This will require us to close each of those intersections and there will be intermittent lane closures on Central Avenue in the work zone.

Drivers who use Central Avenue regularly are advised to use alternative routes to avoid traffic delays at the Seaman Avenue/North Herman crossing while this work is in progress. Timing to complete this work is weather dependent.

**Upcoming Central Avenue work (at Grumman Road East/Hickey Blvd):** Work on the Central Avenue crossing of Grumman Road East/Hickey Blvd. to Sheridan will follow after the completion of the Seaman Avenue crossing. We expect that work to take about 30 days. More details are forthcoming.

**Safe driving and walking through work zones:** Please continue to walk or drive safely around our work zones. S. Pershing Avenue is closed between Brenner Avenue and Stewart Avenue (except for the residents who reside within those street sections).

**Updates to Bethpage School District Walkers/Bus Routes:** An updated bus route map was provided to the school district transportation office yesterday. We will be scheduling a follow-up call with Stacey Popkin to review the upcoming work on Central Avenue.

**Work vehicles moving in and out of our staging area:** You may also observe our equipment vehicles entering and exiting our staging area off Broadway south of Arthur Avenue.

**National Grid work in the area:** National Grid has ongoing residential gas installation efforts near our work sites. We are in close coordination with their team so that all work can proceed without delay. National Grid's work is unrelated to the Northrop Grumman pipeline installation.

Please contact **Dianne Baumert-Moyik** via mobile at **(516) 754-2645** or via email at [Dianne.baumert-moyik@ngc.com](mailto:Dianne.baumert-moyik@ngc.com) to be added to our email list. We appreciate everyone's continued support. Thank you. For project updates, visit [www.northropgrumman.com/bethpage](http://www.northropgrumman.com/bethpage).

**ORANGE LINE IS CURRENT WORK ZONE; Black line is completed work.**

