

## Memo

**To:** Bethpage Residents  
**From:** Edward Hannon, Project Director  
**Date:** Monday, June 28, 2021; 5 PM Update  
**Subject:** Upcoming RW-21 Piping installation preparation (June 29-30)

---

Northrop Grumman is providing this progress report to you on the installation of piping to support the RW-21 groundwater treatment system project. As we mentioned during our June 3, 2021 virtual meeting, the first segment of the piping along the greenway is complete.

Our contractors continue to conduct final utility mark-out and road preparation along the piping route. You should see traffic controls and road work signs as they conduct their work along town-owned streets (which involves making small scale test holes along the planned path of the piping).

We have now completed work on Sophia Street (from the east greenway headed west to N. Hermann Avenue), N. Hermann Avenue (with the exception of two gas utility locations on N. Hermann Avenue) and two locations on Emma Street.

During our work over the past week, we have discovered that not all underground gas lines from the curb to homes are buried at a uniform depth. Out of an abundance of caution for the safety of our neighbors and our work crews, we have ordered additional gas utility locating equipment (which we expect to have on-site within two to five business days).

### **Our schedule over the next several work days is as follows:**

**Tuesday, June 29:** We will continue work on the north side of Emma Street west to Stewart Ave and expect to complete this work by end of day Tuesday (with the exception of gas utility locations).

**Wednesday, June 30:** We expect to resume gas utility locator work on N Hermann Avenue and Emma Street. If the equipment is not delivered, we will continue performing our (non-gas) utility location on the south side of S. Pershing. Work will be completed by 4:30 p.m.

Once the utility locating is complete, we will remove the traffic controls and road work signs on all streets except for those where piping installation will occur over the next 30 days (starting on the north side of Sophia Street running from east to west and then heading north on the east side of N. Hermann Avenue to Emma Street).

As a reminder, there may be times when our crews need to create a test hole close to the curbing which may require you to temporarily move your vehicle (as well as local landscape contractors who may be working on the street at the same time). We will backfill and restore the holes with temporary asphalt. We appreciate everyone's cooperation.

Please feel free to reach out to **Dianne Baumert-Moyik via mobile at (516) 754-2645** or via email at [dianne.baumert-moyik@ngc.com](mailto:dianne.baumert-moyik@ngc.com) if you have any questions. You may also visit our project web site to view the [June 3 virtual meeting presentation](#). Please note all work is weather dependent.

We appreciate your continued support. Thank you.